

MP FIRE ENGINEER & CONSULTANT

AFFILIATED FIRE CONSULTANT BY M.P. GOV. UAD DEPARTMENT

ADD: - 1257-D SECTOR SUDAMA NAGAR INDORE

MOB: - 7999525602, 9098398048

APPENDIX- L

FORM 'S'

[See Rule 87(5)]

FIRE AUDIT REPORT

Year: 2026

To,

Report No. –Fire Audit /2026/084

M/S WEST CENTRAL RAILWAY HIGHER SECONDARY SCHOOL NKJ KATNI (M.P)

Add: - NEAR RAILWAY HOSPITAL MAIN MARKET NEW KATNI JUNCTION, KATNI (M.P)

Sub: - Submission Of Fire Audit Report of Building Name - M/S WEST CENTRAL RAILWAY HIGHER SECONDARY SCHOOL NKJ KATNI (M.P)

Add - NEAR RAILWAY HOSPITAL MAIN MARKET NEW KATNI JUNCTION, KATNI (M.P)

I **Sourabh Sharma** B.E Fire& Safety, Authorized Fire Consultant, Have Inspected Your Building /Premises On (Dated) **06/10/2026** Checked All Fire Equipment /Installations and Have Completed the Fire Audit of Said Building /Premises for Which **Fire Noc No.....** Issued By Fire Authority.

Details Of Fire System Installed Areas Below: -

Sr. No.	Particular	Available/ Installed Or Not Installed As Per Requirement(Give Comments)	Comments For Working Of System (Attached Details, If Needed)
1.	Access	Available	From Front Road Side
2.	Wet Riser	Not Required	
3.	Down Comer	Not Required	
4.	Hose Reel	Not Available	Need To Be Provided
5.	Automatic Sprinkler Not Required System	Not Required	
6.	Yard Hydrant	Not Required	
7.	Underground Tank With Draw Off Connection	Not Required	
8.	Terrace Tanks	Not Available	10,000 Ltr. Separate Water Tank Need to Be Provided, For Fire Fighting
9.	Fire Pump	Not Required	
10.	Terrace Pump	Not Available	Need To Be Provided 450LPM Pump
11.	First Aid Fire Fighting Appliances	Available – Fire Extinguisher Provided	Fire Extinguisher - ABC 6 Kg Type - 15 Nos. DCP 5 KG – 5 Nos. Co2 – 4.5 Kg Need To Be Provided
12.	Pressurized System	Not Required	Naturally Ventilated
13.	Auto Detection System	Not Required	

MP FIRE ENGINEER & CONSULTANT

AFFILIATED FIRE CONSULTANT BY M.P. GOV. UAD DEPARTMENT

ADD: - 1257-D SECTOR SUDAMA NAGAR INDORE

MOB: - 7999525602, 9098398048

APPENDIX- L

FORM 'S'

[See Rule 87(5)]

FIRE AUDIT REPORT

Year: 2026

14.	Manually Operated Electrical Fire Alarm System	Not Required	
15.	P. A System with Talk Back Facility	Not Required	
16.	Emergency Light	Not Available	Need To Be Provided
17.	Auto D.G Set	Not Available	
18.	Illuminated Exit Sign	Not Available	Exit Signage Need to Be Provided
19.	Means Of Escape	Available	01 Nos. Staircase Available for Entry and Exit
20.	Compartmentation	Not Required	
21.	MCB/ELCB/RCCB/MCCB	Available	MCB Are Installed at Electric Panel
22.	Fireman Switch in Lift	Lift Not Available	
23.	Hose Boxes with Delivery Hose and Branch	Not Required	
24.	Refuge Area	Not Required	
25.	Any Other Installation	-	

It has been found that some fire installation systems are missing in the above-mentioned building, hence it is recommended to do fire installation

Date: - 06/10/2026


SOURABH SHARMA
Fire Technology & Safety Engineer
License No. 25/BFB/2021
Mob. 7999525602

Sourabh Sharma
Fire & Safety Engineer
License. No.- 25/BFB/2021

Building Details: -

1. Building Occupancy – Educational Building
2. Total Floors – Ground + First
3. Total Building Height – 06 Mtr
4. Total Plot Area: - 2000 Sqm
5. Total Built Up Area - 2000 Sqm (G.F, 1056 Sqm, F. F, 944 Sqm)

Note: - All Fire Fighting Installations Shall Be Done as Per National Building Code

2016- Part -Iv Table No. -07 – Educational Building (B), 1) Less Than 15 Mtr. In Height,

ii) Ground Plus One or More Storey

Recommendation: -, 1) Need to Do Firefighting Installations as Per NBC, 2) Provide Danger Signage's & Rubber Mate Near at Electric Panels, 3) Fire Fighting Training Should Be Given to All Working Personnel's